TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Comp. to Roads and drains at Jarakabande Kaval Slum near church in Ward no-12	
2	Estimate Cost	50.00 Lakhs	
3	Work Code	012-17-000018	
4	Job Code- A.S.no	CE|DD|AS|80|16-17| Dt.13-01-17	
5	A.S No.		
6	T.S No	CE|DD|TS|106|16-17 Dt 27-01-17	
7	Work Order/Agreement No	EE|DD|WO|12|17-18 Dt 24.06.17	
8	Tender Premium	(-) 13.77%.	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress		
11	Progrees Achived Till date	80%.	
12	Reasons for Delay	Due to replacement of Water supply Pipelines by BWSSB	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation	Extension may be granted without penalty	
15	Executive Engineer's Recommendation	Recommended for Approval	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	As Recommended by EE Imposed is agree	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.